

**Mangalore Progress (July - August)**

Daily (Cum)	Cumulative		Date
3570	1,287,744	59.87%	26-Jul-12
2823	1,290,567	60.00%	27-Jul-12
3004	1,293,571	60.14%	28-Jul-12
4692	1,298,263	60.36%	<b>29-Jul-12</b>
2466	1,300,729	60.47%	30-Jul-12
3038	1,303,768	60.61%	31-Jul-12
3653	1,307,420	60.78%	01-Aug-12
3149	1,310,569	60.93%	02-Aug-12
4462	1,315,031	61.14%	03-Aug-12
4527	1,319,558	61.35%	04-Aug-12
2556	1,322,114	61.47%	<b>05-Aug-12</b>
3412	1,325,526	61.62%	06-Aug-12
4178	1,329,704	61.82%	07-Aug-12
3744	1,333,448	61.99%	08-Aug-12
3019	1,336,467	62.13%	09-Aug-12
3023	1,339,490	62.27%	10-Aug-12
1931	1,341,421	62.36%	11-Aug-12
5149	1,346,570	62.60%	<b>12-Aug-12</b>
3298	1,349,869	62.76%	13-Aug-12
4454	1,354,322	62.96%	14-Aug-12
0	1,354,322	62.96%	15-Aug-12
4018	1,358,340	63.15%	16-Aug-12
4061	1,362,401	63.34%	17-Aug-12
3274	1,365,675	63.49%	18-Aug-12
4821	1,370,496	63.71%	<b>19-Aug-12</b>
3009	1,373,505	63.85%	20-Aug-12
4686	1,378,191	64.07%	21-Aug-12
5044	1,383,235	64.31%	22-Aug-12
6160	1,389,395	64.59%	23-Aug-12
6036	1,395,432	64.87%	24-Aug-12
5756	1,401,187	65.14%	25-Aug-12
<b>117014</b>			

**117014**

Total Project Qty	2,151,000
Target Set for the Month	110,677
Target Set for Per day	3,570
Per day Average Achieving	3,775

**Padur Progress (July - August)**

Daily (Cum)	Cumulative		Date
2400	1,192,818	67.39%	26-Jul-12
3200	1,196,018	67.57%	27-Jul-12
3216	1,199,234	67.75%	28-Jul-12
3520	1,202,754	67.95%	<b>29-Jul-12</b>
4000	1,206,754	68.18%	30-Jul-12
3368	1,210,122	68.37%	31-Jul-12
3680	1,213,802	68.58%	01-Aug-12
3680	1,217,482	68.78%	02-Aug-12
3840	1,221,322	69.00%	03-Aug-12
3720	1,225,042	69.21%	04-Aug-12
3600	1,228,642	69.41%	<b>05-Aug-12</b>
4200	1,232,842	69.65%	06-Aug-12
3680	1,236,522	69.86%	07-Aug-12
2900	1,239,422	70.02%	08-Aug-12
3760	1,243,182	70.24%	09-Aug-12
4140	1,247,322	70.47%	10-Aug-12
3360	1,250,682	70.66%	11-Aug-12
3200	1,253,882	70.84%	<b>12-Aug-12</b>
4240	1,258,122	71.08%	13-Aug-12
4000	1,262,122	71.31%	14-Aug-12
0	1,262,122	71.31%	15-Aug-12
4000	1,266,122	71.53%	16-Aug-12
4000	1,270,122	71.76%	17-Aug-12
3460	1,273,582	71.95%	18-Aug-12
3540	1,277,122	72.15%	<b>19-Aug-12</b>
4160	1,281,282	72.39%	20-Aug-12
4000	1,285,282	72.61%	21-Aug-12
4200	1,289,482	72.85%	22-Aug-12
4000	1,293,482	73.08%	23-Aug-12
4020	1,297,502	73.31%	24-Aug-12
3248	1,300,750	73.49%	25-Aug-12
<b>110332</b>			

**110332**

Total Project Qty	1,770,000
Target Set for the Month	109,944
Target Set for Per day	3,547
Per day Average Achieving	3,559